

1. Approving Competent Authority/Country
 Civil Aviation Authority
 United Kingdom

AUTHORISED RELEASE CERTIFICATE
EASA FORM 1

2. Form Tracking Number
50542

3. Organisation Name and Address

REHEAT INTERNATIONAL LTD
 Riverside, Omega Park, Alton, Hampshire GU34 2UF
 Tel +44 (0)1420 594000 Fax: +44 (0)1420 594001

REHEAT
 INTERNATIONAL

4. Work Order/Contract/Invo No.
046735/07

6. Item	7. Description	8. Part No.	9. Qty	10. Serial No.	11. Status/Work
---------	----------------	-------------	--------	----------------	-----------------

01	COFFEE MAKER	HFA2000	1 EA	07335	Repaired
----	--------------	---------	------	-------	----------

12. Remarks
 Replacement parts installed as per work order stated in Block 5.

REPAIRED I.A.W.C.M.M. 25-34-64A REV 5 DATED 18 SEPTEMBER 2017
 FOR BURWOOD AVIATION SUPPLIES LTD 109103

The work identified in Block 11 and described herein has been accomplished in accordance with 14 CFR part 43 and in respect to that work, the items are approved for return to service under certificate no. RP1115/11X

13a. Certifies that the items identified above were manufactured in conformity with:
 approved design data and are in a condition fit for safe operation
 non-approved design data specified in block 12
 14a. Part-145, A.50 Release to Service Other regulation specified in block 12
 Certifies that unless otherwise specified in block 12, the work identified in block 11 and described in block 12, was accomplished in accordance with Part-145 and in respect to that work the items are considered ready for release to service.

13b. Authorised Signature
 13c. Approval/Authorisation Number
 14b. Authorised Signature
 14c. Certificate/Approval Ref. No.

13d. Name
 13e. Date (dd mmm yyyy)

14d. Name
 14e. Date (dd mmm yyyy)

USER/INSTALLER RESPONSIBILITIES
 1. This certificate does not automatically constitute authority to install the item(s).
 2. Where the user/installer performs work in accordance with regulations of an airworthiness authority different than the airworthiness authority specified in block 1, it is essential that the user/installer ensures that his/her airworthiness authority accepts items from the airworthiness authority specified in block 1.
 3. Statements in blocks 13a and 14a do not constitute installation certification. In all cases aircraft maintenance records must contain an installation certification issued in accordance with the national regulations by the user/installer before the aircraft may be flown.

REHEAT INTERNATIONAL		Inspection Record Card		
Workshop Continuation Worksheet				
Card 2	of 4	RHI Order Number	046735/00	Customer order Number 109103
WORK TO BE DONE		WORK CARRIED OUT		
1	Confirm part number and serial number and date of manufacture on data plate. If date of manufacture is within the last 2 years - refer to OEM's warranty condition before commencing work.	Part number: HFA2000 Serial Number: 01335 Date of Manufacture: MAY 2001	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
2	Carry out Visual Inspection including electrical connectors	Visual inspection carried out electrical connector in serviceable condition.	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
3	Carry out pre-test, record data in accordance with the component maintenance manual (Re-test if rework has been carried out)	pre-test carried out. Coffee temperature = 80°C. Coffee cycle = 3minutes :11sec. Tea temperature = 82°C, Tea cycle = 2minutes :43sec. Hot water temperature = 82°C. 200ml. Cold water = 250ml. Element current ØA = 8.0A, ØB = 6.5A, ØC = 8.4A	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
4	Record the reason for removal or defect stated by customer. Confirm remaining defect	Findings : No fault found. Coffee and tea brew cycle correctly. Hot and cold water from faucet pipe. Recorded video of function test placed on file.	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
5	Check Applicable AD's and SB's for compliance upon initial inspection	Applicable AD's and SB's checked for compliance	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
6	Warranty Requested Yes	Findings : No fault found. Coffee and tea brew cycle correctly. Repeat brews on soak test. Coffee maker has 237.3hours added to run timer hour meter since last time at Reheat_09.02.2018	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
7	Remove all inspection covers and carry out inspection	All covers removed and visual inspection carried out	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
8	record run time hour meter figure.	run time hour meter = 13275.9	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	

FORM RHI 044, Issue 08 23rd Aug 2017

REHEAT INTERNATIONAL		Inspection Record Card		
Workshop Continuation Worksheet				
Card 3	of 4	RHI Order Number	046735/00	Customer order Number 109103
WORK TO BE DONE		WORK CARRIED OUT		
9	Unit received with Brew cup	Unit returned with brew cup	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
10	Carry out Minor clean to unit	Minor clean carried out	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
11	Carry out descale to the unit	Descale Carried out to the unit	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
12	Carry out rail docking check	Rail docking check carried out	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
13	Replace heat protective sleeving on faucet pipe. Sleeve has damaged	new heat protective sleeving on faucet pipe fitted.	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
14	On completion of above work carry out a function test	Carried out a full function test. Coffee temperature = 80°C. Coffee cycle = 3minutes :09sec Tea temperature = 82°C, Tea cycle = 2minutes :44sec. Hot water temperature = 82°C. 200ml. Cold water = 250ml. Element current ØA = 8.0A, ØB = 6.5A, ØC = 8.4A	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	
15	Carry out visual box inspection prior to fitting covers	Visual box inspection carried out prior to fitting covers.	Mechanic RHI 07 Inspector RHI 07 Date 15-Oct-18	
16	Refit all inspection covers	Inspection covers refitted	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18	

Form RHI 027 Issue 06 24th Nov 2016



REHEAT
INTERNATIONAL

Inspection Record Card

Workshop Continuation Worksheet

Card 4 of 4	RHI Order Number 046735/00	Customer order Number 109103
WORK TO BE DONE	WORK CARRIED OUT	
17 Carry out final operational check record run time hour meter figure.	Final Operational Check carried out run time hour meter = 13277.0	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18
18 Check for compliance with applicable AD's and SB's	Applicable AD's and SB's checked for compliance	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18
19 Record video of function test	Recorded video of function test placed on file.	Mechanic RHI 37 Inspector RHI 07 Date 15-Oct-18
20		Mechanic Inspector Date
21		Mechanic Inspector Date
22		Mechanic Inspector Date
23		Mechanic Inspector Date
24		Mechanic Inspector Date

Form RHI 027 Issue 06 24th Nov 2016

Aviation
COPY